

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 1ST QUARTER, CY 2020**

Province, City or Municipality:

City Government of Muntinlupa


Program or Project	Location	Total Cost (Php)	Date Started	Target Completion Date	Project Status		No. Of Extension, If any	Remarks
					% of Completion	Total Cost Incurred to Date		
SOCIAL DEVELOPMENT								
<i>Construction of New OsMun Building (Phase 3)</i>	Brgy. Alabang, Muntinlupa City	60,000,000.00	-	Q1 of 2021	-	-		Awaiting completion of Phase 2
<i>Completion Works for the Construction of Lakeview Health Center</i>	Brgy. Putatan, Muntinlupa City	10,000,000.00	-	Q4 of 2020	-	-		Awaiting completion of Phase 1
<i>Construction / Rehabilitation / Renovation / Improvement of Multi-purpose Buildings, Viewing Chapels, and Other Facilities at District 1 and 2, Muntinlupa City</i>	Muntinlupa City	30,000,000.00	Q1 of 2020	Q4 of 2020	-	-		For Implementation on the next quarters
<i>Rehabilitation / Renovation / Construction / Improvement of Hospitals and Health Centers at District 1 and 2, Muntinlupa City</i>	Muntinlupa City	10,000,000.00	Q1 of 2020	Q4 of 2020	-	-		(Allocated budget is Php 10,000,000.00)
ECONOMIC DEVELOPMENT								
<i>Construction of New Muntinlupa City Public Market (Phase 3)</i>	Brgy. Alabang, Muntinlupa City	35,039,707.60	-	-	-	-		(Allocated budget amounting to Php 35,039,707.60 was realigned to Covid-19 budget)
<i>Construction / Installation / Rehabilitation of Road Networks (Road, Pathways, Bridges) and Other Road Network Facilities and Features (Sidewalk, Footbridges, Traffic Lights, Signages, Barriers, etc.) District 1 and 2 Muntinlupa City</i>	Muntinlupa City	20,000,000.00	Q1 of 2020	Q4 of 2020	-	-		(Allocated budget is Php 20,000,000.00)
<i>Fabrication of Steel Fences @ Alabang Zapote Road inbetween Market Drive and Alabang Viaduct, Alabang</i>	Brgy. Alabang, Muntinlupa City	2,330,801.20	Q1 of 2020	Q3 of 2020	-	-		Ongoing procurement activity. Total ABC is Php 2,330,801.20


Program or Project	Location	Total Cost (Php)	Date Started	Target Completion Date	Project Status		No. Of Extension, If any	Remarks
					% of Completion	Total Cost Incurred to Date		
<i>Construction of Road and Drainage System @ South Greenheights Putatan</i>	Brgy. Putatan, Muntinlupa City	1,777,685.62	Q1 of 2020	Q3 of 2020	-	-		Ongoing procurement activity. Total ABC is Php 2,578,598.23 (Php 1,777,685.62 under Road Networks - CDF)
<i>Purchase and Installation of Road Safety in Front of Avida Tower Tunasan</i>	Arandai St., Brgy. Tunasan, Muntinlupa City	982,500.00	Q1 of 2020	Q3 of 2020	-	-		Ongoing procurement activity. Total ABC is Php 982,500.00
ENVIRONMENT MANAGEMENT								
<i>Redevelopment of Alabang Viaduct (Phase 2) and Other Areas within City of Muntinlupa</i>	Brgy. Alabang, Muntinlupa City	23,000,000.00	-	-	-	-		(Allocated budget amounting to Php 23,000,000.00 of realigned to Covid-19 budget. LGSF Green Green Program Budget to be used instead)
<i>Construction of STP at City Hall and Other Areas within City of Muntinlupa</i>	Muntinlupa City	25,000,000.00	Q1 of 2020	Q4 of 2020	-	-		For implementation on the next quarter
<i>Development of Magdaong Riverbanks and Other Areas within City of Muntinlupa</i>	Muntinlupa City	15,000,000.00	-	-	-	-		(Allocated budget amounting to Php 15,000,000.00 but realigned to Covid-19 budget)
<i>Construction / Installation / Rehabilitation / Improvement of Flood Control Systems (Drainage, Riverwalls, etc.) at District 1 and 2, Muntinlupa City</i>	Muntinlupa City	15,000,000.00	Q1 of 2020	Q4 of 2020	-	-		(Allocated budget is Php 15,000,000.00)
<i>Completion Works for the Site Development & Construction of Flood Control System @ Colegio de Muntinlupa Posadas Ave., Barangay Sucat</i>	Brgy. Sucat, Muntinlupa City	5,182,697.60	Q1 of 2020	Q3 of 2020	-	-		Ongoing procurement activity. Total ABC is Php 15,998,169.46 (Php 5,182,697.6 under CDF)
<i>Rehabilitation of Drainage System along St., Francis St., JPA Subd., Tunasan</i>	Brgy. Tunasan, Muntinlupa City	1,778,267.91	Q1 of 2020	Q3 of 2020	-	-		Ongoing procurement activity. Total ABC is Php 1,778,267.91
<i>Construction of Road and Drainage System @ South Greenheights, Putatan</i>	Brgy. Putatan, Muntinlupa City	800,912.61	Q1 of 2020	Q3 of 2020	-	-		Ongoing procurement activity. Total ABC is Php. 2,578,598.23 (Php 800,912.61 under Flood Control System -CDF)

Program or Project	Location	Total Cost (Php)	Date Started	Target Completion Date	Project Status		No. Of Extension, If any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Drainage Systems at Don Juan Bayview Subdivision, Sucat, Muntinupa City	Brgy. Sucat, Muntinlupa City	1,394,149.99	Q1 of 2020	Q3 of 2020	-	-		Ongoing procurement activity. Total ABC is Php 2,784,887.68 (Php 1,394,419.99 under 2020 CDF)
	Total 2020 CDF Budget	243,039,707.60						Total 2020 CDF Budget = Php 243,039,707.60

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


Engr. DYNADILLE N. ARANDA
 City Engineer


Ms. LUALHATI S. MORALES
 City Budget Officer


JAIME R. FRESNEDI
 City Mayor